

# Margaret Lane Sidewalk Project — Non-Mandatory Pre-Bid Meeting

March 23, 2010 – 2pm

Town of Hillsborough Meeting Facility

## Answers to Questions:

1. Additional Contract time for Alternate #1 – See Addendum #2
2. Electronic plans can be provided if requested. Please contact Alan Pytcher at Summit 919.732.3883
3. The manhole located in the radius of Churton Street and Margaret Lane is a utility manhole and if needed will be adjusted by others . Town of Hillsborough manholes located on the project are included in the contract bid items as “adjustment of manholes”.
4. Pavement marking quantities on sheet #5 have been removed. Utilize the bid quantities located on the bid schedule in the contract.
5. Foundation material is to be utilized for foundation conditioning of drainage structures and pipe culverts if determined by the Engineer.
6. Is there a separate item for Pipe Removal in Alternate #1. No, the cost of curb removal, pipe removal and sidewalk removal shall be included in the item of 15” RC Pipe Culverts, Class III. See Addendum #2.
7. All underground utilities shown are approximate; it is the responsibility of the Contractor to contact the proper location companies prior to any excavation on the project.
8. Relocation of any water services shall be performed by the Town of Hillsborough or performed under an approved supplemental agreement.
9. Three borings have been conducted in the south side of Margaret Lane in the existing pavement. The findings are for informational purposes only and do not guarantee the uniformity throughout the project. 0-8” asphalt, 8”-12” brick-clay, 12”-18”-clay soil.
10. Traffic Control was added to the Alternate #1 bid schedule. See Addendum #2